

# PUBLIC WORKS NOTICE

The Story St. Downtown Mill and Overlay Project  
begins Monday, June 24, 2024

## Phase 1

STARTING MONDAY, JUNE 24, 2024

NORTHBOUND LANES OF STORY ST. FROM

MAMIE EISENHOWER AVE. TO 9<sup>TH</sup> ST. WILL BE CLOSED

IN ADDITION – 50 FT EAST OF EACH INTERSECTION WILL BE  
CLOSED PROHIBITING CROSS TRAFFIC

PLEASE FOLLOW DETOUR ROUTES

PEDESTRIAN ACCESS TO BUSINESSES WILL BE AVAILABLE

(SEE ATTACHED SCHEDULE)

\*All tentative schedules are subject to change, weather permitting.

Task Name	Duration	Start	Finish
1 <b>Phase 1 - Northbound (4th to 9th)</b>	<b>17 days</b>	<b>Mon 6/24/24</b>	<b>Tue 7/16/24</b>
2     Lane Closure	1 day	Mon 6/24/24	Mon 6/24/24
3     Remove MH Castings	1 day	Tue 6/25/24	Tue 6/25/24
4     Milling	1 day	Wed 6/26/24	Wed 6/26/24
5     Removals	4 days	Thu 6/27/24	Tue 7/2/24
6     Underground	4 days	Fri 6/28/24	Wed 7/3/24
7     PCC Work	6 days	Wed 7/3/24	Wed 7/10/24
8     Asphalt Surface	1 day	Thu 7/11/24	Thu 7/11/24
9     MH Adj./Boxouts	1 day	Mon 7/15/24	Mon 7/15/24
10    PCC Crosswalks - E. side of 7th, 8th, & 9th	2 days	Mon 7/15/24	Tue 7/16/24