

# PUBLIC WORKS NOTICE

## The Story St. Downtown Mill and Overlay Project

### Phase 1

In an effort to keep everyone informed of the progress of this project, we would like to report that everything is still on schedule.

(SEE ATTACHED SCHEDULE)

We will update you further next week.

\*All tentative schedules are subject to change, weather permitting.

Task Name	Duration	Start	Finish
1 <b>Phase 1 - Northbound (4th to 9th)</b>	<b>17 days</b>	<b>Mon 6/24/24</b>	<b>Tue 7/16/24</b>
2 Lane Closure	1 day	Mon 6/24/24	Mon 6/24/24
3 Remove MH Castings	1 day	Tue 6/25/24	Tue 6/25/24
4 Milling	1 day	Wed 6/26/24	Wed 6/26/24
5 Removals	4 days	Thu 6/27/24	Tue 7/2/24
6 Underground	4 days	Fri 6/28/24	Wed 7/3/24
7 PCC Work	6 days	Wed 7/3/24	Wed 7/10/24
8 Asphalt Surface	1 day	Thu 7/11/24	Thu 7/11/24
9 MH Adj./Boxouts	1 day	Mon 7/15/24	Mon 7/15/24
10 PCC Crosswalks - E. side of 7th, 8th, & 9th	2 days	Mon 7/15/24	Tue 7/16/24