

The Story St. Downtown Mill and Overlay Project

UPDATE

PHASE 2 CHANGE OVER WILL NOW HAPPEN ON

THURSDAY, JULY 25, 2024

Please avoid walking on fresh asphalt during paving operations

See attached schedule for more details

*All tentative schedules are subject to change, weather permitting.

- Thursday, July 18th - Asphalt leveling course – Ph. 1
- Friday, July 19th - Asphalt Overlay Mainline – Ph. 1
- Monday, July 22nd - Asphalt Overlay Intersections/Manhole Boxouts (on Story Street) – Ph. 1
- Tuesday, July 23rd - MH Boxouts (intersections) – Ph. 1
- Wednesday, July 24th - No work, cure time on paved surfaces
- Thursday, July 25th - Switch TC for Ph. 2 (southbound 4th to 9th). Complete mid-afternoon.
- Friday, July 26th - Lower existing MH's and Water Valves – Ph. 2
- Monday, July 29th - Asphalt Milling – Ph. 2
- Tuesday, July 30th - Survey for removal limits and Saw-cutting for removals – Ph. 2
- Wednesday, July 31st - Removals and stump grinding – Ph. 2
- Thursday, August 1st - Removals and start of storm intakes – Ph. 2
- Friday, August 2nd - Removals and storm intakes
- Saturday, August 3rd - Removals and storm intakes (if needed)